

Addendum No. 2

Page 1 of 1

DATE: September 21, 2011

Joliet Junior College
1215 Houbolt Road
Joliet, IL 60431

TO: Prospective Bidders

SUBJECT: Addendum No. 2

PROJECT NAME: Data Center Cooling Installation

JJC PROJECT NO.: B11043

This Addendum forms a part of the Bidding and Contract Documents and modifies the original bidding document as posted on the JJC website. Acknowledge receipt of this addendum in the space provided on the Bid Form. FAILURE TO DO SO MAY SUBJECT BIDDER TO DISQUALIFICATION.

Bid Due Date: The bid due date has been extended. Bids are now due **Friday, September 23, 2011 at 9:00 a.m.** All other parameters (bid drop off and opening location, etc.) remain the same.

Post Bid Review: Upon opening of bids, the low bidding contractor will be required to remain for a post bid review. Should the low bidding contractor not be present at the bid opening, they must be available via telephone conference at 9:30 a.m. to perform a post bid review with JJC and the engineer.

DRAWING ITEMS

- Item M1: Drawing M112: **ADD** the following note specific to the refrigerant pipe routing: Refrigerant piping is shown schematic in nature. Contractor shall coordinate with manufacturer for all piping requirements including sizing, quantities, routing and specialty devices. Basis of design unit has two refrigerant circuits each requiring suction and liquid lines.
- Item M2: Drawing M112: **ADD** the following general note to this drawing: Transportation of the CRU to the Server Room is the responsibility of the installing Contractor. This includes disassembly and assembly of the unit if required, the use of any equipment, lifts or scaffolding and protection of all surfaces and finishes within the building. All labor associated with transportation of the CRU is subject to the PLA requirements of the project.

End of Addendum #2